

COMPLETION REPORT

1	Name of the work	Improvements to CC road and drain at 10 th Cross and other cross road Bagalagunte main road in Ward no. 14		
2	Sanctioned Estimate No. & Date	EE/DD/TS/441/2017-18 21-12-2017		
3	Head of Account which is chargeable	P3329		
4	Instrument Order NO. & Date	EE/DD/WD/360/2017-18 26-03-2018		
5	Name Of Contractor	KRIDL		
6	Time Stipulated for Completion of work	90 days.		
a				
b	Delay in Exculpation of Work	—		
7	Measurement recorded in	MB NO-620/2017-18		
8	Check Measurement of the Asst	61919 TO 61924		
9	Name of the office/official in charge of the work	Bagalagunte Sub Division		
10	a) Asst. Eng/junior Eng	D. S. Manjunath		
	b) Asst. Exe Engineer	Shivakumar Vadeys		
Sanctioned Estimate Amount		Amount Claims As per Actually Vide As per bills	Excess	Savings
20-00 Lakhs		19,99,081-00	—	919-00

- 1) Certified that the above work has been completed within the stipulated time noted in the
- 2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in


 ASSISTANT ENGINEER.



 ASSISTANT EXECUTIVE ENGINEER EXECUTIVE ENGINEER

ಮ.ನಾಸರಹಳ್ಳಿ, ಉಪ-ಭಾಗ
 ಮಂಗಳೂರು, ಬಿಜಿಎಂ
 ಬೆಂಗಳೂರು

Bruhat Bangalore Mahanagara Palike,
 Dasarahalli Division, Bangalore-57.